

RFI #	DATE	QUESTION	RESPONSE
1	6/29/2022	Provide Florida Product Approval Numbers for all proposed cladding materials – Roof, Doors, etc.	CONTRACTOR TO PROVIDE SUBMITTAL OPTIONS TO MEET REQUIREMENT
2	6/29/2022	Provide site specific design criteria – wind speed, roof pressure diagram, etc.	NOTED ON SHEET A102
3	6/29/2022	Provide finish floor elevation.	SITE SPECIFIC - BASED ON ADJACENT SIDEWALK
4	6/29/2022	Confirm utility – water & sewer – terminate 5'-0" outside of structure.	CONFIRMED
5	6/29/2022	Confirm existing main power has space and breaker for new Panel "A".	CONFIRMED
6	6/29/2022	Plans indicate a standing seam metal roof deck. Specification indicate section 07311 asphalt shingles. Clarify.	ROOF FINISH TO BE 26ga "R" PANEL WITH KYNAR FINISH TO MATCH ADJACENT STRUCTURES
7	6/29/2022	Plans indicate ½" plywood soffits. Specification indicate Section 07460 Vinyl Soffit Panels. Clarify.	SOFFITS WILL BE PLYWOOD WITH CONTINUOUS PERFORATED VENT
8	6/29/2022	Section 08100 Metal Doors and Frame do not indicate hurricane rated openings. Door vents are not specified. Clarify.	PROVIDE HURRICANE RATED DOOR AND VENT SUBMITTALS
9	6/29/2022	Reference Section 08710 Finish Hardware. No reference made for hurricane rated openings. Hardware schedule on plans indicates only a push/pull – no lock and/or dead bolt. General note requires lever trim. Clarify.	PROVIDE LEVER LATCH WITH STOREFRONT LOCKSET - VANDAL RATED
10	6/29/2022	Confirm is responsible for all FLP and ECUA tap and impact fees.	COUNTY WILL COVER FEES
11	6/29/2022	Reference detail 3/A600 indicating a bull nose CMU lintel. There are not available / manufactured.	PROVIDE STANDARD FINISHED END CMU AT OPENINGS
12	6/29/2022	Reference Sheet A201 Elevation Note 9 – Block mounted exhaust fan and Section 15 which does not provide specifications for thru-wall exhaust fan – size, CFM, power supply, controls. Clarify.	PROVIDE EQUAL TO GREENHECK CBF 300cfm. INTERLOCK WITH LIGHTING